This update provides the West Village community with information about construction works in the West Village precinct. Construction permits allow for hours of work from 6.30am to 6.30pm from Monday to Saturday. Occasional out-of-hours works occur with permission from authorities.

Little Jane Lane:

A pedestrian count has been conducted for this part of Mollison Street and the results will be reviewed with Brisbane City Council. Safety measures during the construction of Greenhouse and Altura include multiple traffic controllers on site and footpath boom gates for pedestrians.

Arcadia South Gallery Completion:

Final details are being completed in common areas including the installation of the pizza oven.





South Pavilion: Design development work continues in preparation for the construction of a new 2 storey building in this location in early 2022.

Altura and Greenhouse construction:

The construction of Greenhouse and Altura has commenced. From 4 January 2022, construction activities will include the installation of scaffold and form work in preparation for pouring the concrete slabs for these buildings. From 6.30am on concrete pour days there will be multiple deliveries by agitator trucks and the concrete pumps will operate.

Greenhouse is an 8 storey commercial building which will take around 10 months to complete. Altura is a 22 storey residential building which will take around 14 months to complete. During the construction period, the West Village community will be notified in advance when possible about construction activities which will be noisy or out-of-hours. Please contact the West Village Info Line if you have questions or concerns.

Green Lane Closed:

There is no through access via Green Lane from West Village to Little Jane Street. This is for safety purposes during the construction of the Greenhouse and Altura buildings. The access from the Park and Lexington pool terrace out to Upper Factory Lane will be retained.

